

Case Study: Part 2 of 3

Our experience of implementing ANPR technology



Together 
we care, we respect, we deliver



Timescale

Contract Awarded December 2015

New Equipment ordered January 2016

Lead Time 12 Weeks – (Galexio Pay Stations)

– Anticipated date Mid April – Mid May

Enforcement and Permit Applications

In Place and Operational prior to Go Live

Sourcing suitable Enforcement Process

Sourcing suitable Online Permit Process

Goole District Hospital first to go live May 2016

DPOW and SGH follow very shortly

Completion by End May 2016

Challenges

- BPA Membership ISS
- PiPa Accreditation
- Site Pressures – Unmanned Control rooms
- Concessions – Blue Badge
- Park & Ride
- Lost Spaces
- External Users
- Development at DPoW – Housing Estate development
- Northside & Southside Developments
- Off set Staff Parking
- Signage
- Communication
- Reconfiguration of existing spaces

Problematic Challenges

- Changes in Legislation - DPA
- Permit Issues – one suits all
- Commercial Cost to Operational Cost
- PIA's – Privacy Impact Assessments
- Drivers – Damage Limitation
- Consultation (Public, BB, Staff, External Users)
- MID's
- BT Open Reach

Where are we September 2016

- Pipa and BPA
- Legislation changes – Under review with the Trust
- Park & Ride – New Location settled
- Lost Spaces – Keeping to a Minimum
- Commercial Costs – Major Impact on Contract Budget
- Open Reach / BT – ADSL Lines – Trust Telephone exchange
- MIDs (Merchant ID's) Six and World Pay
- Permit Development – In progress
- Capita to Preferred Supplier (First Parking)
- New Car Park Introduced late September 2016
- Maintenance Regime agreed for 5 years

Where are we September 2016

- Car Parking Policy
- Agreement on Enforcement Contract Delay
- Changeover – Flexio to Mini Park - Impact on Revenue to Trust
- PIA's Privacy Impact Assessments – In Development
- PCI DSS Compliance (Payment Card Industry Data Security Standards)
- AoC (Attestation of Compliance) for the Galexio machines.
- Reconfiguration of existing Car Parks
- DPA (Disabled Parking Accreditation) Survey and Application
- Training – WAMITAB, Level 2 Car Parking Enforcement
- ILearn (ISS)
- First Aid

Implementation

- **Goole District Hospital**

- Barriered Car Park for Public & Visitors
- No Change in Staff Parking – Consideration of Current Parking arrangements
- Pay & Display to Pay on Exit – In line with other sites

Progress September 2016

- Barriers and ANPR cameras all in situ
- Galexio Pay Station installed
- Currently running ANPR pictures for testing
- Ready to changeover
- Awaiting Permit system and White List formulation

Implementation

Scunthorpe General Hospital

- Installation of ANPR in 8 Car Parks – 2 Visitor and 6 staff
- Replace existing Pay Stations
- Decommission 1 Entry/Exit system and remove all surplus equipment retain as spares

Progress September 2016

- Decommissioned CP 7. All surplus equipment removed
- Apart from 2 all other ASDL Lines now installed (CP5 & CP6)
- Telegraph Pole and excavations
- Enabling works completed

Implementation

Diana, Princess of Wales – Grimsby

- Installation of ANPR in 4 Car Parks – 2 Visitor and 2 Staff
- Replace existing pay stations including relocation of 1
- Decommission 5 entry/exit system and remove all surplus equipment, retain for spares.

Progress September 2016

- Car Park 10 decommissioned
- Enabling works completed as far as possible
- ADSL Lines installed

Thank you for Listening

ANY QUESTIONS?